

Sarasota County

Resilient SRQ

2022 Hurricane Ian

CDBG-DR QPR - Quarterly Performance Report

COMMUNITY DEVELOPMENT BLOCK GRANT DISASTER RECOVERY FUNDS

July 1, 2025 thru Sept. 30, 2025



Grantee: Sarasota County, FL

Grant: B-23-UN-12-0004

July 1, 2025 thru September 30, 2025 Performance

Grant Number: B-23-UN-12-0004	Obligation Date:	Award Date:
Grantee Name: Sarasota County, FL	Contract End Date: 02/27/2030	Review by HUD: Original - In Progress
Grant Award Amount: \$201,535,000.00	Grant Status: Active	QPR Contact: Jennifer Blair
LOCCS Authorized Amount: \$201,535,000.00	Estimated PI/RL Funds: \$0.00	
Total Budget: \$201,535,000.00		

Disasters:

Declaration Number

FEMA-4673-FL

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$18,465,843.60	\$92,542,593.60
Total Budget	\$18,465,843.60	\$92,542,593.60
Total Obligated	\$18,465,843.60	\$92,542,593.60
Total Funds Drawdown	\$4,946,673.66	\$7,522,004.68
Program Funds Drawdown	\$4,946,673.66	\$7,522,004.68
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,946,673.66	\$7,522,004.68
HUD Identified Most Impacted and Distressed	\$4,946,673.66	\$7,260,161.08
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
BOYS & GIRLS CLUBS OF SARASOTA AND DESOTO	\$ 213,816.72	\$ 442,938.66
CITY OF NORTH PORT	\$ 0.00	\$ 0.00
CITY OF SARASOTA	\$ 0.00	\$ 0.00
Office of Housing & Community Development	\$ 0.00	\$ 0.00
SARASOTA, COUNTY OF	\$ 4,732,856.94	\$ 7,079,066.02
SCHOOL BOARD OF SARASOTA COUNTY	\$ 0.00	\$ 0.00

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	70.00%	79.93%	2.97%
Overall Benefit Amount	\$133,837,484.48	\$65,704,000.00	\$5,682,575.67
Limit on Public Services	\$30,230,250.00	\$.00	\$.00
Limit on Admin/Planning	\$40,307,000.00	\$10,338,593.60	\$1,656,177.79
Limit on Admin	\$10,076,750.00	\$10,076,750.00	\$1,394,334.19
Most Impacted and Distressed	\$201,535,000.00	\$82,204,000.00	\$7,260,161.08

Overall Progress Narrative:

This Quarterly Performance Report (QPR) ending September 30, 2025, will summarize the progress of the Sarasota County Florida CDBG-DR Program, known as Resilient SRQ. This is Sarasota County's sixth QPR for CDBG-DR funding allocated through Federal Register 88 FR 32046, which was published May 18, 2023.

Since the initial approval of the Action Plan, Resilient SRQ has made significant progress in implementing the Hurricane Ian Recovery Programs. All Infrastructure and Public Facilities, Economic Recovery, Voluntary Buyout and Multifamily Affordable Housing programs have been launched, awarded, and staff are working to finalize agreements.

In January of 2025, Resilient SRQ underwent it's first single audit with no findings and we continue to work closely with our internal auditor on best practices for many topics, including discussions on the best trainings for Fraud Waste and Abuse as of this reporting period. All staff continue to attend annual mandatory trainings.

The Housing Recovery Program continues to issue reimbursement checks to eligible homeowners and advance construction efforts through rehabilitation and reconstruction. Resilient SRQ staff are conducting site walks and inspections while eligibility specialists continue to be engaged in applicant support. Construction is in full swing for many homeowners.

Construction on the North Port Boys and Girls Club gymnasium continues with work on the interior, including HVAC installation.

Submittals of draws / reimbursements to HUD for expenditures incurred by Sarasota County for the administration and program delivery of Resilient SRQ programs from Fiscal Years 2025 Q3/Q4 are ongoing.

The innovative Hurricane Ian Funding Tracker is available on Resilient SRQ website. This tool provides details on all funded projects, their locations, descriptions, current cases, and other key information. The dashboard can be viewed here: [Microsoft Power BI](#)

Resilient SRQ continues to work on updates to policies and procedures and refinement of SOP's as well as build-out of compliance components within the System of Record Public awareness and outreach is ongoing through the Resilient SRQ website, newsletters and social media. Below are two videos highlighting the progress of the Housing Recovery Program.

The Sarasota County Resilient SRQ program shepherds federal disaster funds towards home rebuilding
By: Hunter Waltermann
Posted 1:57 PM, Aug 17, 2025
<https://www.fox4now.com/north-port-englewood/very-lucky-north-port-locals-devastated-by-hurricane-damage-move-into-new-homes>

Resilient SRQ helps North Port resident build a new home
By Ellie Davis
Published: Aug. 1, 2025 at 7:42 PM EDT
<http://www.mysuncoast.com/2025/08/01/resilient-srq-helps-north-port-resident-build-new-home/>

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
ADM, Admin	\$535,052.21	\$10,076,750.00	\$1,394,334.19
ER, Workforce Development Program	\$0.00	\$7,500,000.00	\$0.00
HRP, Single Family Housing Recovery	\$4,197,804.73	\$56,292,300.00	\$5,422,888.23
MAH, New Affordable Multifamily Housing	\$0.00	\$48,945,839.40	\$0.00
PF, County, Public Entities and Nonprofit Pub. Fac. Re	\$213,816.72	\$38,458,267.00	\$442,938.66
PL, Planning	\$0.00	\$261,843.60	\$261,843.60
SRR, South River Road Evacuation Corridor	\$0.00	\$40,000,000.00	\$0.00

Grantee Program Summary

New Affordable Multifamily Housing

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-23-UN-12-0004	\$ 0.00	\$ 48,945,839.40	\$ 0.00	\$ 48,945,839.40	\$ 0.00	\$ 0.00
B-23-UN-12-0004	\$ 9,661,431.40	\$ 48,945,839.40	\$ 9,661,431.40	\$ 48,945,839.40	\$ 0.00	\$ 0.00

Narrative: All Multifamily Affordable Housing programs have been launched, awarded, and staff are working to finalize agreements.

The following projects have received an AUGF from HUD:

- Avella North Port: Environmental Review: Complete/AUGF received
- Ekos at Arbor Park II: Environmental Review: Complete/AUGF received
- McCall Meadows: Environmental Review: Complete/AUGF received
- Nancy's Village: Environmental Review: Complete/AUGF received

Single Family Housing Recovery

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-23-UN-12-0004	-\$ 5,165,950.00	\$ 56,292,300.00	-\$ 5,165,950.00	\$ 56,292,300.00	\$ 0.00	\$ 0.00
B-23-UN-12-0004	\$ 0.00	\$ 56,292,300.00	\$ 0.00	\$ 56,292,300.00	\$ 0.00	\$ 0.00

Narrative: Eligibility Specialists assisted applicants as needed, participated in outreach events, and provided off-site support. 25 Homeowner Reimbursement awards were issued and 32 homes under construction have been completed as of this reporting period.

Voluntary Buyout is conditionally awarded and staff are working on execution of agreements.

Career and Trades Training

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-23-UN-12-0004	-\$ 7,500,000.00	\$ 7,500,000.00	-\$ 7,500,000.00	\$ 7,500,000.00	\$ 0.00	\$ 0.00
B-23-UN-12-0004	\$ 0.00	\$ 7,500,000.00	\$ 0.00	\$ 7,500,000.00	\$ 0.00	\$ 0.00

Narrative: Suncoast Technical College North Port Expansion Project subrecipient agreement was executed on July 31, 2025. The Notice to Proceed was issued on August 29, 2025. Technical assistance was given to the subrecipient on September 30 for monthly reporting.

County, Public Entities and Nonprofit Pub. Fac. Re

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-23-UN-12-0004	\$ 7,742,675.00	\$ 38,458,267.00	\$ 7,742,675.00	\$ 38,458,267.00	\$ 0.00	\$ 0.00
B-23-UN-12-0004	\$ 0.00	\$ 38,458,267.00	\$ 0.00	\$ 38,458,267.00	\$ 0.00	\$ 0.00

Narrative: We are happy to announce the following subrecipient agreements were executed within this reporting period:

- Sarasota Bay Watershed Flood and Water Quality Improvements

- Bridge at North Port Blvd and Cocoplum Bridge
- Myakkahatchee Creek Bridge Reconstruction
- Water Control Structure 130 Reconstruction
- Water Control Structure 121 Reconstruction

On July 9, 2025 the Board of County Commissioners selected 13 additional infrastructure projects totaling \$6,492,675.

Staff is working diligently on completing additional subrecipient agreements, conducting environmental reviews and providing technical assistance where needed.

Construction is in full swing for the Boys and Girls Club. Work continues on the interior of the building as well as HVAC installation. The team at Resilient SRQ is working closely with them to provide support throughout.

South River Road Evacuation Corridor

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-23-UN-12-0004	\$ 0.00	\$ 40,000,000.00	\$ 0.00	\$ 40,000,000.00	\$ 0.00	\$ 0.00
B-23-UN-12-0004	\$ 0.00	\$ 40,000,000.00	\$ 0.00	\$ 40,000,000.00	\$ 0.00	\$ 0.00

Narrative:

The project is currently in the design phase, with funding provided by Sarasota County through a developer agreement with the Westlake Villages Improvement District. The design is approximately 50% complete.

Activities

Project # /	ADM / Admin
-------------	-------------

Grantee Activity Number: ADM-37319100

Activity Title: Administration

Activity Type:

Administration

Project Number:

ADM

Projected Start Date:

11/22/2023

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Admin

Projected End Date:

11/22/2029

Completed Activity Actual End Date:

Responsible Organization:

SARASOTA, COUNTY OF

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$10,076,750.00
Total Budget	\$0.00	\$10,076,750.00
Total Obligated	\$0.00	\$10,076,750.00
Total Funds Drawdown	\$535,052.21	\$1,394,334.19
Program Funds Drawdown	\$535,052.21	\$1,394,334.19
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$535,052.21	\$1,394,334.19
Office of Housing & Community Development	\$0.00	\$0.00
SARASOTA, COUNTY OF	\$535,052.21	\$1,394,334.19
Most Impacted and Distressed Expended	\$535,052.21	\$1,394,334.19
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Administrative costs for management and implementation of CDBG-DR program.

Location Description:

Activity Progress Narrative:

Admin expenditures incurred during this reporting period were \$535,052.21 which represented draws remaining from FY 25 Q2, Q3, and portions of FY 25 Q4.

Outstanding expenditures up to close of 09/30/2025 will be drawn within the next reporting period. \$1,394,334.19 has been drawn down within DRGR for Admin across all quarters/years.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / ER / Workforce Development Program

Grantee Activity Number: ER-37319192

Activity Title: Hurricane Ian Public Services Suncoast Technical College

Activity Type:	Activity Status:
Econ. development or recovery activity that creates/retains	Under Way
Project Number:	Project Title:
ER	Workforce Development Program
Projected Start Date:	Projected End Date:
07/31/2025	02/28/2029
Benefit Type:	Completed Activity Actual End Date:
Direct Benefit (Persons)	
National Objective:	Responsible Organization:
Low/Mod	SCHOOL BOARD OF SARASOTA COUNTY
	Grantee Program:
	Career and Trades Training

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$7,500,000.00	\$7,500,000.00
Total Budget	\$7,500,000.00	\$7,500,000.00
Total Obligated	\$7,500,000.00	\$7,500,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
SCHOOL BOARD OF SARASOTA COUNTY	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:		
Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Suncoast Technical College(STC) is expanding the North Port branch to meet the needs of the community as it is one of the fastest growing cities in the country. The expansion will include the construction of a new building to offer more career and technical education programs.

The expansion is at a critical time for North Port. The tremendous growth in population has created a shortage in skilled construction trades workers, healthcare workers, and a variety of other skilled workers.

Within the new building, STC North Port will add more programming to meet the skilled workforce demands of the community. Programs, such as automotive, carpentry, electricity, HVAC, manufacturing, and other skilled trades, will help reduce the skilled workforce shortage that is continuing to grow. The training provided will lead to the attainment of career certificates, industry credentials, and certifications that will help North Port and its surrounding citizens to employment in high wage, high demand careers. In addition to our traditional programs, the expansion will allow for increased enrollment into our current Electrical and HVAC apprenticeships as well as the potential for new apprenticeships.

The expansion will also create additional space in the main building to expand healthcare programs. North Port is expecting a new comprehensive hospital, mental health facility, emergency care center, and other healthcare providers, creating a need for the expansion of healthcare training programs.

Location Description:

Sarasota County

Activity Progress Narrative:

Suncoast Technical College North Port Expansion Project subrecipient agreement was executed on July 31, 2025. The Notice to Proceed was issued on August 29, 2025. Technical assistance was given to the subrecipient on September 30 for monthly reporting.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/1
# of Businesses	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/0	0/0	0/0	0
# of Permanent	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:None

Project # / HRP / Single Family Housing Recovery

Grantee Activity Number: HRP- 37319110

Activity Title: Hurricane Ian Homeowner Reimbursement LMI

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

HRP

Projected Start Date:

11/22/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod-Income Housing

Activity Status:

Under Way

Project Title:

Single Family Housing Recovery

Projected End Date:

11/22/2029

Completed Activity Actual End Date:

Responsible Organization:

SARASOTA, COUNTY OF

Grantee Program:

Single Family Housing Recovery

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$10,500,000.00
Total Budget	\$0.00	\$10,500,000.00
Total Obligated	\$0.00	\$10,500,000.00
Total Funds Drawdown	\$1,114,887.90	\$1,504,821.80
Program Funds Drawdown	\$1,114,887.90	\$1,504,821.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,114,887.90	\$1,504,821.80
SARASOTA, COUNTY OF	\$1,114,887.90	\$1,504,821.80
Most Impacted and Distressed Expended	\$1,114,887.90	\$1,504,821.80
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The County will administer a Homeowner Reimbursement Program for eligible expenses incurred by homeowners for repairs to a primary residence prior to application for these funds. Up to \$50,000 per household may be reimbursed.

The Homeowner Reimbursement Program will offer direct reimbursement assistance to homeowners affected by Hurricane Ian for incurred eligible expenses to a primary residence prior to application for federal assistance and meet the LMI Household National Objective.

Location Description:

All projects are located within Sarasota County.

Activity Progress Narrative:

Resilient SRQ continues to work diligently on processing applications for the Homeowner Reimbursement Program.

We are happy to announce an additional 25 awards were issued within this reporting period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Substantially Rehabilitated	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	25	39/72
# of Multifamily Units	0	0/0
# of Singlefamily Units	25	39/72

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	17	8	25	27/50	12/22	39/72	100.00
# Owner	17	8	25	27/50	12/22	39/72	100.00
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: HRP- 37319113

Activity Title: Hurricane Ian Homeowner Reimbursement Urgent Need

Activity Type:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
HRP	Single Family Housing Recovery
Projected Start Date:	Projected End Date:
11/22/2023	11/22/2029
Benefit Type:	Completed Activity Actual End Date:
Direct Benefit (Households)	
National Objective:	Responsible Organization:
Urgent Need	SARASOTA, COUNTY OF
	Grantee Program:
	Single Family Housing Recovery

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$4,500,000.00
Total Budget	\$0.00	\$4,500,000.00
Total Obligated	\$0.00	\$4,500,000.00
Total Funds Drawdown	\$19,538.76	\$36,138.67
Program Funds Drawdown	\$19,538.76	\$36,138.67
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$19,538.76	\$36,138.67
SARASOTA, COUNTY OF	\$19,538.76	\$36,138.67
Most Impacted and Distressed Expended	\$19,538.76	\$36,138.67
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The County will administer a Homeowner Reimbursement Program for eligible expenses incurred by homeowners for repairs to a primary residence prior to application for these funds. Up to \$50,000 per household may be reimbursed.

The Homeowner Reimbursement Program will offer direct reimbursement assistance to homeowners affected by Hurricane Ian for incurred eligible expenses to a primary residence prior to application for federal assistance and meet the Urgent Need National Objective.

Location Description:

Households within Sarasota County

Activity Progress Narrative:

Applications opened to those who earn up to 120% AMI for Sarasota County during this reporting period.

Resilient SRQ is hard at work assisting these homeowners.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Substantially Rehabilitated	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/5
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/5	0
# Owner	0	0	0	0/0	0/0	0/5	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:None

Grantee Activity Number: HRP- 37319115

Activity Title: Hurricane Ian Homeowner Rehab/Recon LMI

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

HRP

Projected Start Date:

11/22/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod-Income Housing

Activity Status:

Under Way

Project Title:

Single Family Housing Recovery

Projected End Date:

11/22/2029

Completed Activity Actual End Date:

Responsible Organization:

SARASOTA, COUNTY OF

Grantee Program:

Single Family Housing Recovery

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$28,000,000.00
Total Budget	\$0.00	\$28,000,000.00
Total Obligated	\$0.00	\$28,000,000.00
Total Funds Drawdown	\$2,988,914.63	\$3,734,815.21
Program Funds Drawdown	\$2,988,914.63	\$3,734,815.21
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,988,914.63	\$3,734,815.21
SARASOTA, COUNTY OF	\$2,988,914.63	\$3,734,815.21
Most Impacted and Distressed Expended	\$2,988,914.63	\$3,734,815.21
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The most significant impact experienced due to the disaster was damages to residential property as indicated in the Unmet Needs Analysis. The main goal of the housing efforts in Sarasota County is to provide decent, safe, and sanitary housing for residents affected by the disaster. The program also aims to address the housing needs of low-income, moderate-income, and vulnerable households as much as possible. This project will include homeowner rehabilitation/reconstruction.

Eligible applicants whose primary residences have been damaged will receive assistance for rehabilitation or reconstruction based on the extent of the damage. Reconstruction is allowed if the cost to “rehabilitate” the unit, to bring it to livable standards under local code and HUD property and habitability standards, exceeds 50 percent of the total current value of the property or a comparable reconstruction or if rehabilitation is technically infeasible.

Location Description:

Households in Sarasota County.

Activity Progress Narrative:

Resilient SRQ completed construction on 32 households this reporting period.

Section 3 Qualitative Efforts:

- Other
Contractor is actively advertising to direct employment to Section 3 workers and targeted section workers. They are utilizing Sarasota County's Section 3 registry.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	2	2/65
# of Section 3 Labor Hours	504	1356/10500
# of Substantially Rehabilitated	0	0/30
# of Targeted Section 3 Labor	0	0/2100
# of Total Labor Hours	1070	2631/42000

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	32	32/280
# of Multifamily Units	0	0/0
# of Singlefamily Units	32	32/280

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	24	8	32	24/80	8/200	32/280	100.00
# Owner	24	8	32	24/80	8/200	32/280	100.00
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: HRP- 37319117

Activity Title: Hurricane Ian Rehab/Reconstruction Urgent Need

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

HRP

Projected Start Date:

11/22/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Single Family Housing Recovery

Projected End Date:

11/22/2029

Completed Activity Actual End Date:

Responsible Organization:

SARASOTA, COUNTY OF

Grantee Program:

Single Family Housing Recovery

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$12,000,000.00
Total Budget	\$0.00	\$12,000,000.00
Total Obligated	\$0.00	\$12,000,000.00
Total Funds Drawdown	\$74,463.44	\$147,112.55
Program Funds Drawdown	\$74,463.44	\$147,112.55
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$74,463.44	\$147,112.55
SARASOTA, COUNTY OF	\$74,463.44	\$147,112.55
Most Impacted and Distressed Expended	\$74,463.44	\$147,112.55
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:		
Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The most significant impact experienced due to the disaster was damages to residential property as indicated in the Unmet Needs Analysis. The main goal of the housing efforts in Sarasota County is to provide decent, safe, and sanitary housing for residents affected by the disaster. This project will include homeowner rehabilitation reconstruction under the urgent need national objective.

Eligible applicants whose primary residences have been damaged will receive assistance for rehabilitation or reconstruction based on the extent of the damage. Reconstruction is allowed if the cost to “rehabilitate” the unit, to bring it to livable standards under local code and HUD property and habitability standards, exceeds 50 percent of the total current value of the property or a comparable reconstruction or if rehabilitation is technically infeasible.

Location Description:

Sarasota County

Activity Progress Narrative:

Applications opened to those who earn up to 120% AMI for Sarasota County during the prior reporting period. Resilient SRQ is hard at work assisting these homeowners. One construction project was completed during this reporting period.

Section 3 Qualitative Efforts:

- Contractor is actively advertising to direct employment to Section 3 workers and targeted section workers. They are utilizing Sarasota County's Section 3 registry.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Substantially Rehabilitated	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	1/5
# of Multifamily Units	0	0/0
# of Singlefamily Units	1	1/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	1	1	0/0	1/0	1/5	100.00
# Owner	0	1	1	0/0	1/0	1/5	100.00
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / PF / County, Public Entities and Nonprofit Pub. Fac. Re

Grantee Activity Number: PF-37319122

Activity Title: Boys and Girls Club- Replacement of Club Facility and Gymnasium Rehabilitation

Activity Type:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
PF	County, Public Entities and Nonprofit Pub. Fac. Re
Projected Start Date:	Projected End Date:
11/01/2024	11/22/2029
Benefit Type:	Completed Activity Actual End Date:
Direct Benefit (Persons)	
National Objective:	Responsible Organization:
Low/Mod	BOYS & GIRLS CLUBS OF SARASOTA AND DESOTO
	Grantee Program:
	County, Public Entities and Nonprofit Pub. Fac. Re

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$4,000,000.00
Total Budget	\$0.00	\$4,000,000.00
Total Obligated	\$0.00	\$4,000,000.00
Total Funds Drawdown	\$213,816.72	\$442,938.66
Program Funds Drawdown	\$213,816.72	\$442,938.66
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$213,816.72	\$442,938.66
BOYS & GIRLS CLUBS OF SARASOTA AND DESOTO	\$213,816.72	\$442,938.66
Most Impacted and Distressed Expended	\$213,816.72	\$442,938.66
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00
Other Funds:		
Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Construction of a new, state-of-the-art public facility with classrooms, art studio, enrichment space, a technology lab, cafeteria, commercial teaching kitchen, teen center, college & career space, and more. This site will regularly serve over 350 Club members annually, with programs occurring Monday through Friday year-round supporting academic success, character & leadership development, healthy habits, and college & career preparation. The new facility will provide impactful out-of-school enrichment after school until 6 p.m. and throughout the summer andfull days off from school.from 8 a.m. to 6 p.m.

Location Description:

Sarasota County

Activity Progress Narrative:

Construction is in full swing. Work continues on the interior of the building as well as HVAC installation. The team at Resilient SRQ is working closely with them to provide support throughout.

Section 3 Qualitative Efforts:

- Section 3 hours are being regularly reported and prime contractor and subrecipient are utilizing Sarasota's section 3 registry as well as utilizing signage.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/1
# of public facilities	0	0/1
# of Section 3 Labor Hours	1276	2435/5000
# of Targeted Section 3 Labor	0	0/1000
# of Total Labor Hours	5647	9925/20000

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/25	0/325	0/350	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: PF-37319123

Activity Title: Hurricane Ian City of North Port Water Control Structure 121 Reconstruction

Activity Type:	Activity Status:
Acquisition, construction,reconstruction of public facilities	Under Way
Project Number:	Project Title:
PF	County, Public Entities and Nonprofit Pub. Fac. Re
Projected Start Date:	Projected End Date:
07/17/2025	02/28/2029
Benefit Type:	Completed Activity Actual End Date:
Area Benefit (Census)	
National Objective:	Responsible Organization:
Low/Mod	CITY OF NORTH PORT
	Grantee Program:
	County, Public Entities and Nonprofit Pub. Fac. Re

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$2,042,000.00	\$2,042,000.00
Total Budget	\$2,042,000.00	\$2,042,000.00
Total Obligated	\$2,042,000.00	\$2,042,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
CITY OF NORTH PORT	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00
Other Funds:		
Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This project is for the design and construction of a replacement of Water Control Structure 121, a four-gated structure located at LAT/LONG 27.056660, -82.192995. WCS 121 helps to manage the major drainage route for all water coming into the City. If this structure is not functioning and water has to be rerouted, it significantly affects areas all along the Myakkahatchee Creek, resulting in flooding in those areas of the city, including three LMI census tracts.

A new structure meeting the latest codes and design standards will provide more and greater reliability during future storm events.

Location Description:

Sarasota County

Activity Progress Narrative:

Subrecipient agreement executed on July 17, 2025. Staff is working closely with and providing technical assistance during the beginning stages prior to construction kick off.

Section 3 Qualitative Efforts:

- We have shared our Section 3 registry and will continue to provide technical assistance throughout the process.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	4035	7085	56.95

LMI%:	56.95
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: PF-37319124

Activity Title: Hurricane Ian City of North Port Water Control Structure 130 Reconstruction

Activity Type:	Activity Status:
Acquisition, construction,reconstruction of public facilities	Under Way
Project Number:	Project Title:
PF	County, Public Entities and Nonprofit Pub. Fac. Re
Projected Start Date:	Projected End Date:
07/17/2025	02/28/2029
Benefit Type:	Completed Activity Actual End Date:
Area Benefit (Census)	
National Objective:	Responsible Organization:
Low/Mod	CITY OF NORTH PORT
	Grantee Program:
	County, Public Entities and Nonprofit Pub. Fac. Re

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$2,042,000.00	\$2,042,000.00
Total Budget	\$2,042,000.00	\$2,042,000.00
Total Obligated	\$2,042,000.00	\$2,042,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
CITY OF NORTH PORT	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00
Other Funds:		
Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This project is for the design and construction of a replacement of Water Control Structure 130, a two-gated structure located at LAT/LONG 27.034491, -82.150384. WCS 130 helps to manage the major drainage route for all water that comes into the City and it is at a critical location at the outfall of three waterways. If this structure is not functioning and water has to be rerouted, it significantly affects areas all along the Myakkahatchee Creek, resulting in flooding in those areas of the city, including three LMI census tracts. A new structure meeting the latest codes and design standards will provide more and greater reliability during future storm events.

Location Description:

Sarasota County

Activity Progress Narrative:

Subrecipient agreement executed on July 17, 2025. Staff is working closely with and providing technical assistance during the beginning stages prior to construction kick off.

Section 3 Qualitative Efforts:

- We have shared our Section 3 registry and will continue to provide technical assistance throughout the process.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	4035	7085	56.95

LMI%:	56.95
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: PF-37319125

Activity Title: Hurricane Ian North Port Myakkahatchee Creek Bridge

Activity Type:	Activity Status:
Acquisition, construction,reconstruction of public facilities	Under Way
Project Number:	Project Title:
PF	County, Public Entities and Nonprofit Pub. Fac. Re
Projected Start Date:	Projected End Date:
07/17/2025	02/28/2029
Benefit Type:	Completed Activity Actual End Date:
Area Benefit (Census)	
National Objective:	Responsible Organization:
Low/Mod	CITY OF NORTH PORT
	Grantee Program:
	County, Public Entities and Nonprofit Pub. Fac. Re

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$10,314,000.00	\$10,314,000.00
Total Budget	\$10,314,000.00	\$10,314,000.00
Total Obligated	\$10,314,000.00	\$10,314,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
CITY OF NORTH PORT	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This project is for the construction of a complete replacement for the Myakkahatchee Creek bridge, a scour-critical facility located at LAT/LONG 27.069444, -82.220260 which experienced high, turbulent water during and after Hurricane Ian. The bridge is a critical evacuation route for citizens living to the west of the creek.

Location Description:

Sarasota County

Activity Progress Narrative:

Subrecipient agreement executed on July 17, 2025. Staff is working closely with and providing technical assistance during the beginning stages prior to construction kick off.

Section 3 Qualitative Efforts:

- We have shared our Section 3 registry and will continue to provide technical assistance throughout the process.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/0
# of Linear miles of Public	0	0/0
# of public facilities	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	3600	5780	62.28

LMI%:	62.28
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: PF-37319126

Activity Title: Hurricane Ian North Port Bridge at North Port Blvd at Cocoplum

Activity Type: Acquisition, construction,reconstruction of public facilities	Activity Status: Under Way
Project Number: PF	Project Title: County, Public Entities and Nonprofit Pub. Fac. Re
Projected Start Date: 07/17/2025	Projected End Date: 02/28/2029
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective: Low/Mod	Responsible Organization: CITY OF NORTH PORT
	Grantee Program: County, Public Entities and Nonprofit Pub. Fac. Re

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$106,000.00	\$106,000.00
Total Budget	\$106,000.00	\$106,000.00
Total Obligated	\$106,000.00	\$106,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
CITY OF NORTH PORT	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:		
Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
Full rehabilitation and repair of the bridge at North Port Blvd and the Cocoplum waterway, LAT/LONG 27.045546, -82.235322, which experienced significant impacts from Hurricane Ian.

Location Description:
Sarasota County

Activity Progress Narrative:
Subrecipient agreement executed on July 17, 2025. Staff is working closely with and providing technical assistance during the beginning stages prior to construction kick off.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/0
# of Linear miles of Public	0	0/0
# of public facilities	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	1980	3575	55.38

LMI%:	55.38
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: PF-37319128

Activity Title: Hurricane Ian City of Sarasota Watershed Flood and Water Quality Improvements

Activity Type:	Activity Status:
MIT - Public Facilities and Improvements-Non Covered	Under Way
Project Number:	Project Title:
PF	County, Public Entities and Nonprofit Pub. Fac. Re
Projected Start Date:	Projected End Date:
07/17/2025	02/28/2029
Benefit Type:	Completed Activity Actual End Date:
Area Benefit (Census)	
National Objective:	Responsible Organization:
Low/Mod	CITY OF SARASOTA
	Grantee Program:
	County, Public Entities and Nonprofit Pub. Fac. Re

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$1,200,000.00	\$1,200,000.00
Total Budget	\$1,200,000.00	\$1,200,000.00
Total Obligated	\$1,200,000.00	\$1,200,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
CITY OF SARASOTA	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:		
Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The targeted area for the Sarasota Bay Watershed Flood and Water Quality Improvements project encompasses the Whitaker Bayou Tributary C, a region historically plagued by structural flooding and lacking effective water quality management systems. This area experiences significant nutrient loading, largely attributable to the nature and extent of its land use, predominantly residential, and the age of the existing infrastructure.

The proposed project aims to address these challenges by enhancing the capacity of the current stormwater management system. This involves upsizing approximately 2,400 linear feet of existing stormwater pipes, thereby improving the system's capability to handle large volumes of runoff and reduce the incidence of flooding.

By combining infrastructural upgrades with advanced water treatment technologies, the project not only aims to alleviate flooding in the area but also significantly enhance the quality of water entering Whitaker Bayou. This holistic approach to stormwater management is essential for protecting the environmental health of the Sarasota Bay Watershed and ensuring the sustainability and resilience of local water bodies in the face of ongoing urban development.

Location Description:

Sarasota County

Activity Progress Narrative:

Subrecipient agreement executed on July 17, 2025. Staff is working closely with and providing technical assistance during the beginning stages prior to construction kick off.

Section 3 Qualitative Efforts:

- We have shared our Section 3 registry and will continue to provide technical assistance throughout the process.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of acres no longer vulnerable	0	0/0
# of Elevated Structures	0	0/0
# of Linear feet of Public	0	0/2400
# of Linear miles of Public	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of residents protected from	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0
% reduction of watershed	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	1540	1985	77.58

LMI%:	77.58
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: PL-37319101

Activity Title: Planning

Activity Type:	Activity Status:
Planning	Under Way
Project Number:	Project Title:
PL	Planning
Projected Start Date:	Projected End Date:
11/22/2023	11/22/2029
Benefit Type:	Completed Activity Actual End Date:
N/A	
National Objective:	Responsible Organization:
N/A	SARASOTA, COUNTY OF

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	(\$4,738,156.40)	\$261,843.60
Total Budget	(\$4,738,156.40)	\$261,843.60
Total Obligated	(\$4,738,156.40)	\$261,843.60
Total Funds Drawdown	\$0.00	\$261,843.60
Program Funds Drawdown	\$0.00	\$261,843.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$261,843.60
SARASOTA, COUNTY OF	\$0.00	\$261,843.60
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:		
Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Planning costs for management and implementation of CDBG-DR program.

Location Description:

Sarasota County

Activity Progress Narrative:

No Planning expenditures occurred within the reporting period. The remainder of the planning budget was moved via a non-substantial amendment approved by HUD.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None